

DETAILS OF WORK COMPLETED

Name of work : SDRF -KIP (LB) Sub Dn.13,Kollam -Rectification of Kovilthottam distributory at ch up to 3155m	
Name of Division	KIP LB Division No 5, Kollam
Type of Contract	Item rate
AS No. Date and Amount	KIPLBDV/2019/1738/P2 dated 28-09-2019, 1498685
TS No Date and Amount	KIPLBDV/2019-2020/2019/1738/P2 dated 30-09-2019, 1498685
Agreement No. and Date	14/AEE /KIP/LB/SDN13/KLM/2019 – 20 Dated:- 04/12/2019
Accepted PAC	1337367.49
Name and Adress of Contractor	Jayaraj P T, Aradhana Kolam Panmana Chavara P.O Kollam
Date of Commencement of Work	12-12-2019
Period of Completion	120 days
Date of completion Originally fixed	11-04-2020
Extended Date of Completion	NA
Actual Date of Completion	13-02-2020
Physical progress up to date	100%,work completed
Latitude and Longitude	8.989562, 76.556509