

## DETAILS OF WORK COMPLETED

Name	IIP - LLC- Providing sluice and allied works at Ch.10845 including leading channel
(Brief Description)	Construction of sluice and leading channel to provide water to the paddy field
Name of Division	Idamalayar Irrigation Project Division No.1, Angamaly
Type of Contract	Open Tender
AS No. Date and Amount	WP2-4718/96/D7 Dtd. 09/07/2019, 13,00,000/-
TS No Date and Amount	IIPD1/2019-2020/2019/1769/P2 Dtd.24/02/2020, 13,00,000/-
Agreement No. and Date	01/AEE1/IIP/2020-21 Dtd.28/04/2020
Accepted PAC	9,84,869/-
Name and Address of Contractor	Vivek Sukumaran, Elavungaparambil House, Paduvapuram P.O. PIN. 683576
Date of Commencement of Work	07/05/2020
Period of Completion	9 Months
Date of completion Originally fixed	07/02/2021
Extended Date of Completion	NA
Actual Date of Completion	06/02/2021
Physical progress up to date	100%
Latitude and Longitude	10 11'6" N 76 23' 41" E