

DETAILS OF WORK COMPLETED

Name :

IIP-LLC Rectification works to prevent leakage and constructions of protection wall from Ch: 12100 m to 12200 m and from Ch: 12330 m to 12450 m

Brief Description Maintenance work in LLC to arrest leakage of water and construction of protection wall to the bund.

Name of Division	IIP Division No:1,Angamaly
Type of Contract	Tender
AS No. Date and Amount	WP2-4718/96/D7 dtd:30-10-2020 , Rs.9,00,00,000
TS No Date and Amount	IIPDI/2020-2021/2020/975/P2 dtd:04-11-2020, Rs.30,00,000
Agreement No. and Date	10/EE/IIP/2020-21 dtd: 31-12-2020
Accepted PAC	Rs. 21,66,236.08
Name and Adress of Contractor	C. Y. Jose, Cherupilly House, Malayatoor P.O
Date of Commencement of Work	1/1/2021
Period of Completion	6 months
Date of completion Originally fixed	30/06/2021
Extended Date of Completion	NA
Actual Date of Completion	10/2/2021
Physical progress up to date	Completed
Latitude and Longitude	10°10' 43.04" N , 76°23'20.62" E