

## DETAILS OF WORK COMPLETED

Name

IIP-LLC Providing sluice at 12250 m to discharge water to Chattupadom padasekharam through pipe and leading channel.

Brief description

Construction of sluice in LLC and leading channel for supplying water to the agricultural fields.

Name of Division

IIP Division No:1,Angamaly

Type of Contract

Tender

AS No. Date and Amount

GO(Rt)No: 987/2017/WRD dtd: 11-12-2017, Rs.107600000

TS No Date and Amount

IIPDI/2018-2019/2018/1189/P2 dtd:01-03-2019 , Rs.11600000

Agreement No. and Date

05/SEPCP/2019-20 dtd:27-06-2019

Accepted PAC

Rs.8785182

Name and Adress of Contractor

P.C Tomy, Parecattil House, Peechanicad, Puliyanam P.O,Angamaly

Date of Commencement of Work

5/7/2019

Period of Completion

18 months

Date of completion Originally fixed

4/1/2021

Extended Date of Completion

31/03/2021

Actual Date of Completion

26/03/2021

Physical progress up to date

Completed

Latitude and Longitude

10°10'36.9" N , 76°23'11.59" E