

## DETAILS OF WORK COMPLETED

Name of work	PIP-LBC-Rectification works to Vettiayar branch canal from Ch. m 1500m to 2500m
Name of Division	PIP Division Chengannur
Type of Contract	Rate contract
AS No. Date and Amount	458/2020-2021, Date: 11-12-2020, 9 lakhs
TS No. Date and Amount	568/2020-2021, Date: 11-12-2021, 9 Lakhs
Accepted PAC	10 Lakhs
Name and address of contractor	Sri. Suresh Kumar V K, Kizhakke Vengoor House, Vazhar Mangalam, Chengannur
Date of Commencement of Work	18.01.2021
Period of Completion	Five months
Date of Completion originally fixed	17.06.2021
Extended Date of Completion	17.08.2021
Actul Date of Completion	05.08.2021
Physical progress up to date	100%