

## **DETAILS OF WORK COMPLETED**

Name of work	PIP-RBC-Rectification works to Puramattom distributory canal from Ch. 1000m to 1640 m
Name of Division	PIP Division Chengannur
Type of Contract	Rate contract
AS No. Date and Amount	444/2020-2021, Date: 09-12-2020, 10 lakhs
TS No. Date and Amount	566/2020-2021, Date: 11-12-2021, 10 Lakhs
Accepted PAC	10 Lakhs
Name and address of contractor	Sri. Sajan P Mathew, Nalekkattil House, Prayar, Pandanad
Date of Commencement of Work	05.02.2021
Period of Completion	Three months
Date of Completion originally fixed	04.05.2021
Extended Date of Completion	Nil
Actual Date of Completion	06.04.2021
Physical progress up to date	100%