

DETAILS OF WORK COMPLETED

Name of work	PIP-RBC-Rectification works to Thattakkad branch canal from ch. 0 to 500m and from Ch. 1500m to 2100m
Name of Division	PIP Division Chengannur
Type of Contract	Rate contract
AS No. Date and Amount	183/2020-2021, Date: 21-10-2020, 15 lakhs
TS No. Date and Amount	267/2020-2021, Date: 24-10-2021, 15 Lakhs
Accepted PAC	15 Lakhs
Name and address of contractor	Sri. T T Thomas Kutty, Theavarumuriyil, West Othara, Thiruvalla
Date of Commencement of Work	24.12.2020
Period of Completion	Three months
Date of Completion originally fixed	23.03.2021
Extended Date of Completion	Nil
Actual Date of Completion	30.01.2021
Physical progress up to date	100%