

## DETAILS OF WORK COMPLETED

Name of work	PIP-RBC-Rectification works to Vallamkulam branch canal from offtake to 250m and from Ch. 2500m to 3000m
Name of Division	PIP Division Chengannur
Type of Contract	Rate contract
AS No. Date and Amount	448/2020-2021, Date: 09-12-2020, 13 lakhs
TS No. Date and Amount	570/2020-2021, Date: 11-12-2020, 13 Lakhs
Accepted PAC	10 Lakhs
Name and address of contractor	Sri. Jayan V G, Vettavakottu Thymaravumkara West Othera
Date of Commencement of Work	15.02.2021
Period of Completion	Three months
Date of Completion originally fixed	14.05.2022
Extended Date of Completion	14.07.2021
Actul Date of Completion	13.07.2021
Physical progress up to date	100%