

**DETAILS OF WORK COMPLETED**

Name of work : SDRF-KIP(LB) Sub Dn.13,Kollam-Rectification work of Chavara anal from Thoppilmukku up to Kottukadu Junction

Name of Division	KIP LB Division No 5, Kollam
Type of Contract	Item rate
AS No. Date and Amount	KIPLBDV/2019/1722/P2 dated 25-09-2019, 1498094
TS No Date and Amount	KIPLBDV/2019-2020/2019/1722/P2 dated 26-09-2019, 1498094
Agreement No. and Date	10/AEE/KIP/LB/SDN13/KLM/2019-20 Dtd:05/11/2019
Accepted PAC	1332262.76
Name and Adress of Contractor	R Rajendran Pillai, Sree nilayam, Mannadi PO Pathanamthitta
Date of Commencement of Work	06-11-2019
Period of Completion	120 days
Date of completion Originally fixed	05-03-2020
Extended Date of Completion	NA
Actual Date of Completion	05-03-2020
Physical progress up to date	100%work completed
Latitude and Longitude	9.007781,76.586454