

DETAILS OF WORK COMPLETED

Name of work : SDRF-KIP-LB Sub Dn.13,Kollam-Rectification of Kizhakkekara Canal from Thoppilmukku up to Ch 2966m

Name of Division	KIP LB Division No 5, Kollam
Type of Contract	Item rate
AS No. Date and Amount	KIPLBDV/2019/1737/P2 dated 04-09-2019, 1499023
TS No Date and Amount	KIPLBDV/2019-2020/2019/1737/P2 dated 24-09-2019, 1499023
Agreement No. and Date	12/AEE/KIP/LB/SDN13/KLM/2019-20 dtd 27/11/2019
Accepted PAC	1337656.25
Name and Adress of Contractor	MR Pushpakumar, Madathilazhikathu Veedu, Iverkala west north Pathanamthitta P O
Date of Commencement of Work	05-12-2019
Period of Completion	120 days
Date of completion Originally fixed	04-04-2020
Extended Date of Completion	15-07-2020
Actual Date of Completion	15-07-2020
Physical progress up to date	100% work completed
Latitude and Longitude	9.023058,76.586011