

DETAILS OF WORK COMPLETED

Name -MVIP constructing karikode distributory from ch. 0m to 1210m including CD works (Balance work)
 (Brief Description)- This work is to complete the Reach 1 of MVIP-Karikkode Distributory canal

Name of Division	MVIP Division No. IV, Piravom
Type of Contract	Open Tender
AS No. Date and Amount	WP2-3574/96/D5(3)/ VOL III dtd 16-10-2019, Rs. 43.00 Lakhs
TS No Date and Amount	MVIPDIV/2019-2020/2019/1772/P2 dated 16-11-2019, Rs. 43.00 Lakhs
Agreement No. and Date	21/EE/MVIP-IV/2019-20 dtd 12.12.2019
Accepted PAC	32.7455 Lakhs
Name and Adress of Contractor	Shaji Varghese, Mangalathil House, Ramamangalam P. O., Muvattupuzha
Date of Commencement of Work	21.12.2019
Period of Completion	31.07.2020
Date of completion Originally fixed	20.03.2020
Extended Date of Completion	31.07.2020
Actual Date of Completion	30.07.2020
Physical progress up to date	100%
Latitude and Longitude	9.809675, 76.515313