

DETAILS OF WORK COMPLETED

Name :- IIP-Constructing LLC from Ch.10490m to 10599m including MC Road crossing and other allied works

Brief Description :-constructing the portion of low level canal crossing the MC road,Angamaly using push through Technology without affecting the traffic

Name of Division	IIP Division No.1,Angamaly
Type of Contract	Item Rate Contract
AS No. Date and Amount	GO(Rt)No.987/2017/WRD dt 11-12-2017,Rs.100,000,000
TS No Date and Amount	IIPDI/2017-2018/2017/275/P2 dt 12-01-2018,29800000
Agreement No. and Date	12/SEPCP/2018-19 dt 25-09-2018
Accepted PAC	31057650
Name and Adress of Contractor	M/S . P.J.B. Engineers PVT LTD, No.143. Rathna Building, 4th Floor, Richmond road,Bangalore-560025.
Date of Commencement of Work	5/10/2018
Period of Completion	12 months
Date of completion Originally fixed	5/10/2019
Extended Date of Completion	NA
Actual Date of Completion	3/10/2019
Physical progress up to date	100%
Latitude and Longitude	10 11'18" N 76 23'40"E