

## DETAILS OF WORK COMPLETED

Name (Brief Description)	IIP-Low Level Canal- Protection to the canal bund road between ch. 10599m to 10716m
(Brief Description)	Construction of protection wall to the bund road
Name of Division	Idamalayar Irrigation Project Division No.1, Angamaly
Type of Contract	Open Tender
AS No. Date and Amount	WP2-4718/96/D7 Dtd. 30/10/2020, 90,000,000/-
TS No Date and Amount	IIPD1/2020-2021/2020/697/P2 Dtd.10/11/2020, 35,00,000/-
Agreement No. and Date	19/EE/IIP/2020-21 Dtd.11/01/2021
Accepted PAC	25,17,526/-
Name and Adress of Contractor	BIndia Liju Palathinkal House Bhoothathankettu P. O. Kothamangalam
Date of Commencement of Work	15/01/2021
Period of Completion	6 Months
Date of completion Originally fixed	14/07/2021
Extended Date of Completion	31/08/2021
Actual Date of Completion	13/08/2021
Physical progress up to date	100%
Latitude and Longitude	10 11'14"N 76 23'38" E