

DETAILS OF WORK COMPLETED

Name of work	MVIP Constructing Anicad east distributory (Nadukkara) from Ch.0m to 1855m including CD Works
The Anicad east distributory (Nadukkara) off take from 310 m in Anicad distributory at Kavassery Peedika in Ayavana G.P. in Ernakulam Dt. and ends in a natural thodu at Nadukkara with total length of 1855 m. The ayacut of the distributory is 100 Ha. The canal consists of Open canal - 782m,Aqueduct (2 nos- 250 m.), Flume (8 nos. - 576 m), Syphon(1 no-15 m.), Cut and Cover (6 nos. -215 m.),UT and Culvert (6 Nos)	
Name of Division	MVIP Division No.III
Type of Contract	Item rate contract
AS No. Date and Amount	GO (Rt)1000/2016 WRD Dated 21/12/2016, Rs.495.00 lakhs
TS No Date and Amount	492/2016-17 dated 30/3/2017, Rs.495.00 lakhs
Agreement No. and Date	07/SEPCM/2017-18 Dated 25/8/2017
Accepted PAC	Rs.3,65,75,731.00
Name and Adress of Contractor	Jolly Jose, Vellankal House, Ayavana P.O, Muvattupuzha,Ernakulam
Date of Commencement of Work	29/8/2017
Period of Completion	1 year
Date of completion Originally fixed	28/8/2018
Extended Date of Completion	31/3/2021
Actual Date of Completion	31/3/2021
Physical progress up to date	Completed
Latitude and Longitude	Latitude - 9.95249, Longitude - 76.628328

